

EXTENSION OF TIME PROPOSAL

1	Name of work	Constn. of drainage & Impmt of Culverts @ Hebbal Saravara Layout in Ward No. 08 - Kodigehalli
2	Amount of Work Portion	3674245/-
3	Estimated Cost	40.00 Lacs.
4	Name of contractor	M.M. Shivakumar
5	Agreement No.	204/14.2.20
6	No. and date under which work order issued	204/14.2.20
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	60%.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	100 days.
15	Date of recommending time limit applied for	14.4.20 to 23.7.20
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	40%.
18	Probable time required for completion of remaining work	23.7.20
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Covid-19 (Corona) work delayed Hence EOT may be approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be approved as per AEE recommendation.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division
ಬೈಟರಾಯನಪುರ ವಿಭಾಗ
ಬಿ.ಬಿ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.